

	पुणे महानगरपालिका मुख्य कार्यालय पुणे महानगरपालिका, मंगला थियेटर शेजारी, शिवाजीनगर, पुणे ४११००५	Pune Municipal Corporation PMC Main Building, Congress House Road, Near Mangala Theatre, Shivajinagar, Pune, Maharashtra 411005
---	---	---

-: शुद्धीपत्रक :-

आरोग्य विभागासाठी दि. २८/०८/२०२६ रोजी प्रकाशित केलेल्या कोटेशननुसार पुरवठ्याच्या व्याप्तीमध्ये बदल झाला आहे. कृपया आज दि. २९/०८/२०२६ रोजी सोबत जोडलेल्या पुरवठ्याच्या नवीन व्याप्तीचा विचार करावा व यानुसार आपले कोटेशन सादर करावे.


 (डॉ. निना बोराडे)
 आरोग्य अधिकारी
 पुणे महानगरपालिका

S/n	Technical Details – Scope of Supply	Qty	Number of Work	Approx Cost with GST	Total Cost with GST
	Rajmata Jijau Hospital Mitramandal Chowk , Sutar Hospital Kothrud , Kodre Hospital Mundhawa , Khedekar Hospital Bopodi with 02 Year Maintenance & Operational Cost				
	Scope of Supply				
	MODULAR OPERATION THEATRE				
1	Supply, Installation, Testing & Commissioning of Wall & Ceiling system in Major Operation Theatre	Lot	4		
2	Supply, Installation, Testing & Commissioning of Antistatic Flooring	Lot	4		
3	Supply, Installation, Testing & Commissioning OT CONTROL PANEL	Number	4		
4	Supply, Installation, Testing & Commissioning of HVAC	Lot	4		
5	Supply, Installation, Testing & Commissioning of Nurse call system	Lot	4		
6	Supply, Installation, Testing & Commissioning of Medical Gas pipeline	Number	4		
7	Supply, Installation, Testing & Commissioning of TWIN PLATE X-RAY ILLUMINATING SCREEN	Number	4		
8	Supply, Installation, Testing & Commissioning of Ceiling Filtration System	Number	4		
9	Supply, Installation, Testing & Commissioning of WRITING BOARD (OPERATING LIST BOARD)	Number	4		
10	Supply, Installation, Testing & Commissioning of PERIPHERAL LIGHTING	Number	4		
11	Supply, Installation, Testing & Commissioning of Cautery System	Number	4		
12	Supply, Installation, Testing & Commissioning of LED O.T. Light DOUBLE DOME	Lot	4		
13	Supply, Installation, Testing & Commissioning of SINGLE ARM Surgeon PENDANT	Number	4		
14	Supply, Installation, Testing & Commissioning of ELECTRONIC O.T.TABLE	Number	4		
15	Supply, Installation, Testing & Commissioning of Audio System	Number	4		
16	Supply, Installation, Testing & Commissioning of Electric Suction Machine	Number	4		
17	Supply, Installation, Testing & Commissioning of Digitally controlled Fumigation Machine	Number	4		
18	Supply, Installation, Testing & Commissioning of Anesthesia Workstation	Number	4		
				TOTAL	
	MODULAR FEMALE 20 BED WARD				
19	Supply, Installation, Testing & Commissioning of 20 Bed Female ward Vinyl Flooring with self leveling Work at ward and ancillary areas with Ceiling Work, Antimicrobial & Antifungal Painting, Door, Executive table, Executive chair, Visitor Chairs , storage Unit, Ceiling Peripheral Lights / Luminaries, Beautiful scenery on the wall, Medicine Trolley ETC	Lot	4		
20	Supply, Installation, Testing & Commissioning of ADVANCED INTEGRATED WARD MANAGEMENT SYSTEM INCLUDING WITH INTRA NETWORK BASED SYSTEM	Lot	4		
				TOTAL	
	MODULAR LABOR ROOM				
21	Supply, Installation, Testing & Commissioning of Modular Labor Room with 02 Delivery Table Unit	Lot	4		
22	Supply, Installation, Testing & Commissioning of Wall & Ceiling system, PVC FLOORING	Lot	4		
23	Supply, Installation, Testing & Commissioning of HVAC System	Lot	4		
24	Supply, Installation, Testing & Commissioning of Labor Room Pendant, Scenic Wall/Curtains , Storage Cabinet, Curtain Partition, Labor room Basin, Smart IEC Display, Air Shower one in each labor room, Mobile LED Examination Light, Set of Three Bio Medical Waste Bin	Lot	4		
				TOTAL	
	CIVIL AND ELECTRICAL WORK				
25	Civil work without damaging infrastructure	Lot	4		
26	Supply, Installation, Testing & Commissioning of ELECTRICAL INSTALLATIONS	Number	4		
27	Supply Installation DG & Panels	Number	4		
				TOTAL	
28	Miscellaneous Turnkey Work	Lot	4		
				GR.TOTAL	0

50:

S/n	Technical Details – Scope of Supply	Qty	Number of Work	Approx Cost with GST	Total Cost with GST
	Sonawane Hospital Bhavani Peth with 02 Year Maintenance & Operational Cost				
	Scope of Supply				
	MODULAR OPERATION THEATRE				
1	Supply, Installation, Testing & Commissioning of Wall & Ceiling system in Major Operation Theatre	Lot	7		
2	Supply, Installation, Testing & Commissioning of Antistatic Flooring	Lot	6		
3	Supply, Installation, Testing & Commissioning OT CONTROL PANEL	Number	4		
4	Supply, Installation, Testing & Commissioning of HVAC	Lot	4		
5	Supply, Installation, Testing & Commissioning of Nurse call system	Lot	2		
6	Supply, Installation, Testing & Commissioning of Medical Gas pipeline	Number	4		
7	Supply, Installation, Testing & Commissioning of TWIN PLATE X-RAY ILLUMINATING SCREEN	Number	2		
8	Supply, Installation, Testing & Commissioning of Ceiling Filtration System	Number	2		
9	Supply, Installation, Testing & Commissioning of WRITING BOARD (OPERATING LIST BOARD)	Number	2		
10	Supply, Installation, Testing & Commissioning of PERIPHERAL LIGHTING	Number	4		
11	Supply, Installation, Testing & Commissioning of Cautery System	Number	2		
12	Supply, Installation, Testing & Commissioning of LED O.T. Light DOUBLE DOME	Lot	2		
13	Supply, Installation, Testing & Commissioning of SINGLE ARM Surgeon PENDANT	Number	2		
14	Supply, Installation, Testing & Commissioning of ELECTRONIC O.T.TABLE	Number	2		
15	Supply, Installation, Testing & Commissioning of Audio System	Number	2		
16	Supply, Installation, Testing & Commissioning of Electric Suction Machine	Number	2		
17	Supply, Installation, Testing & Commissioning of Digitally controlled Fumigation Machine	Number	2		
18	Supply, Installation, Testing & Commissioning of Anesthesia Workstation	Number	2		
				TOTAL	
	MODULAR FEMALE 20 BED WARD				
19	Supply, Installation, Testing & Commissioning of 20 Bed Female ward Vinyl Flooring with self leveling Work at ward and ancillary areas with Ceiling Work, Antimicrobial & Antifungal Painting, Door, Executive table, Executive chair, Visitor Chairs , storage Unit, Ceiling Peripheral Lights / Luminaries, Beautiful scenery on the wall, Medicine Trolley ETC	Lot	1		
20	Supply, Installation, Testing & Commissioning of ADVANCED INTEGRATED WARD MANAGEMENT SYSTEM INCLUDING WITH INTRA NETWORK BASED SYSTEM	Lot	2		
				TOTAL	
	MODULAR LABOR ROOM				
21	Supply, Installation, Testing & Commissioning of Modular Labor Room with 02 Delivery Table Unit	Lot	2		
22	Supply, Installation, Testing & Commissioning of Wall & Ceiling system, PVC FLOORING	Lot	1		
23	Supply, Installation, Testing & Commissioning of HVAC System	Lot	1		
24	Supply, Installation, Testing & Commissioning of Labor Room Pendant, Scenic Wall/Curtains , Storage Cabinet, Curtain Partition, Labor room Basin, Smart IEC Display, Air Shower one in each labor room, Mobile LED Examination Light, Set of Three Bio Medical Waste Bin	Lot	1		
				TOTAL	
	CIVIL AND ELECTRICAL WORK				
25	Civil work without damaging infrastructure	Lot	4		
26	Supply, Installation, Testing & Commissioning of ELECTRICAL INSTALLATIONS	Number	2		
27	Supply Installation DG & Panels	Number	2		
				TOTAL	

S/n	Technical Details – Scope of Supply	Qty	Nos	Approx Cost with GST	Total Cost with GST
	Dhankwade Hospital Dhankwade with 02 Year Maintenance & Operational Cost				
	Scope of Supply				
	MODULAR OPERATION THEATRE				
1	Supply, Installation, Testing & Commissioning of Wall & Ceiling system in Major Operation Theatre	Lot	1		
2	Supply, Installation, Testing & Commissioning of Antistatic Flooring	Lot	1		
3	Supply, Installation, Testing & Commissioning OT CONTROL PANEL	Number	1		
4	Supply, Installation, Testing & Commissioning of HVAC	Lot	4		
5	Supply, Installation, Testing & Commissioning of Nurse call system	Lot	1		
6	Supply, Installation, Testing & Commissioning of Medical Gas pipeline	Number	1		
7	Supply, Installation, Testing & Commissioning of TWIN PLATE X-RAY ILLUMINATING SCREEN	Number	1		
8	Supply, Installation, Testing & Commissioning of Ceiling Filtration System	Number	1		
9	Supply, Installation, Testing & Commissioning of WRITING BOARD (OPERATING LIST BOARD)	Number	1		
10	Supply, Installation, Testing & Commissioning of PERIPHERAL LIGHTING	Number	1		
11	Supply, Installation, Testing & Commissioning of Cautery System	Number	1		
12	Supply, Installation, Testing & Commissioning of LED O.T. Light DOUBLE DOME	Lot	1		
13	Supply, Installation, Testing & Commissioning of SINGLE ARM Surgeon PENDANT	Number	1		
14	Supply, Installation, Testing & Commissioning of ELECTRONIC O.T.TABLE	Number	1		
15	Supply, Installation, Testing & Commissioning of Audio System	Number	1		
16	Supply, Installation, Testing & Commissioning of Electric Suction Machine	Number	1		
17	Supply, Installation, Testing & Commissioning of Digitally controlled Fumigation Machine	Number	1		
18	Supply, Installation, Testing & Commissioning of Anesthesia Workstation	Number	1		
				TOTAL	
	MODULAR FEMALE 20 BED WARD				
19	Supply, Installation, Testing & Commissioning of 20 Bed Female ward Vinyl Flooring with self leveling Work at ward and ancillary areas with Ceiling Work, Antimicrobial & Antifungal Painting, Door, Executive table, Executive chair, Visitor Chairs, storage Unit, Ceiling Peripheral Lights / Luminaries, Beautiful scenery on the wall, Medicine Trolley ETC	Lot	1		
20	Supply, Installation, Testing & Commissioning of ADVANCED INTEGRATED WARD MANAGEMENT SYSTEM INCLUDING WITH INTRA NETWORK BASED SYSTEM	Lot	1		
				TOTAL	
	MODULAR LABOR ROOM				
21	Supply, Installation, Testing & Commissioning of Modular Labor Room with 02 Delivery Table Unit	Lot	1		
22	Supply, Installation, Testing & Commissioning of Wall & Ceiling system, PVC FLOORING	Lot	1		
23	Supply, Installation, Testing & Commissioning of HVAC System	Lot	1		
24	Supply, Installation, Testing & Commissioning of Labor Room Pendant, Scenic Wall/Curtains, Storage Cabinet, Curtain Partition, Labor room Basin, Smart IEC Display, Air Shower one in each labor room, Mobile LED Examination Light, Set of Three Bio Medical Waste Bin	Lot	1		
				TOTAL	
	CIVIL AND ELECTRICAL WORK				
25	Civil work without damaging infrastructure	Lot	1		
26	Supply Installation DG & Panels	Number	1		
27	Supply, Installation, Testing & Commissioning of ELECTRICAL INSTALLATIONS	Number	1		
				TOTAL	
28	Miscellaneous Turnkey Work	Lot	1		

TOTAL FOR 2	
--------------------	--

S/n	Technical Details	Qty	Number of Work	Approx Cost with GST	Total Cost with GST
	Rajiv Gandhi & Laigude Hospital with 02 Year Maintenance & Operational Cost				
	MODULAR OPERATION THEATRE				
1	Supply, Installation, Testing & Commissioning of Wall & Ceiling system in Major Operation Theatre	Lot	2		
2	Supply, Installation, Testing & Commissioning of Antistatic Flooring	Lot	2		
3	Supply, Installation, Testing & Commissioning OT CONTROL PANEL	Number	2		
4	Supply, Installation, Testing & Commissioning of HVAC	Lot	2		
5	Supply, Installation, Testing & Commissioning of Nurse call system	Lot	2		
6	Supply, Installation, Testing & Commissioning of Medical Gas pipeline	Number	2		
7	Supply, Installation, Testing & Commissioning of TWIN PLATE X-RAY ILLUMINATING SCREEN	Number	2		
8	Supply, Installation, Testing & Commissioning of Ceiling Filtration System	Number	2		
9	Supply, Installation, Testing & Commissioning of WRITING BOARD (OPERATING LIST BOARD)	Number	2		
10	Supply, Installation, Testing & Commissioning of PERIPHERAL LIGHTING	Number	2		
11	Supply, Installation, Testing & Commissioning of Cautery System	Number	2		
12	Supply, Installation, Testing & Commissioning of LED O.T. Light DOUBLE DOME	Lot	2		
13	Supply, Installation, Testing & Commissioning of SINGLE ARM Surgeon PENDANT	Number	2		
14	Supply, Installation, Testing & Commissioning of ELECTRONIC O.T.TABLE	Number	2		
15	Supply, Installation, Testing & Commissioning of Audio System	Number	2		
16	Supply, Installation, Testing & Commissioning of Electric Suction Machine	Number	2		
17	Supply, Installation, Testing & Commissioning of Digitally controlled Fumigation Machine	Number	2		
18	Supply, Installation, Testing & Commissioning of Anesthesia Workstation	Number	2		
				TOTAL	
	MODULAR GENERAL 20 +10 BED WARD				
19	Supply, Installation, Testing & Commissioning of 20 +10 Bed Male ward Vinyl Flooring with self leveling Work at ward and ancillary areas with Ceiling Work, Antimicrobial & Antifungal Painting, Door, Executive table, Executive chair, Visitor Chairs , storage Unit, Ceiling Peripheral Lights / Luminaries, Beautiful scenery on the wall, Medicine Trolley ETC	Lot	1		
				TOTAL	
	EQUIPMENTS AND INSTRUMENTS				
20	Supply, Installation, Testing & Commissioning of ADVANCED INTEGRATED WARD MANAGEMENT SYSTEM INCLUDING WITH INTRA NETWORK BASED SYSTEM ALONG WITH EQUIPMENTS & INSTRUMENTS	Lot	2		
				TOTAL	
	CIVIL AND ELECTRICAL WORK				
21	Civil work without damaging infrastructure	Lot	2		
22	Supply, Installation, Testing & Commissioning of ELECTRICAL INSTALLATIONS	Number	2		
23	Supply Installation DG & Panels	Number	2		
				TOTAL	
24	Miscellaneous Turnkey Work	Lot	2		
				GR.TOTAL	

Guj:

S/n	Technical Details- Scope of Supply	Qty	Number of Work	Approx Cost with GST	Total Cost with GST
	Sanjay Gandhi Hospital Bopodi with 02 Year Maintenance & Operational Cost				
	Scope of Supply	Unit	Qty		
	MODULAR OPERATION THEATRE				
1	Supply, Installation, Testing & Commissioning of Wall & Ceiling system in Major Operation Theatre	Lot	2		
2	Supply, Installation, Testing & Commissioning of Antistatic Flooring	Lot	2		
3	Supply, Installation, Testing & Commissioning OT CONTROL PANEL	Number	2		
4	Supply, Installation, Testing & Commissioning of HVAC	Lot	2		
5	Supply, Installation, Testing & Commissioning of Nurse call system	Lot	2		
6	Supply, Installation, Testing & Commissioning of Medical Gas pipeline	Number	2		
7	Supply, Installation, Testing & Commissioning of TWIN PLATE X-RAY ILLUMINATING SCREEN	Number	2		
8	Supply, Installation, Testing & Commissioning of Ceiling Filtration System	Number	2		
9	Supply, Installation, Testing & Commissioning of WRITING BOARD (OPERATING LIST BOARD)	Number	2		
10	Supply, Installation, Testing & Commissioning of PERIPHERAL LIGHTING	Number	2		
11	Supply, Installation, Testing & Commissioning of Cautery System	Number	2		
12	Supply, Installation, Testing & Commissioning of LED O.T. Light DOUBLE DOME	Lot	2		
13	Supply, Installation, Testing & Commissioning of SINGLE ARM Surgeon PENDANT	Number	2		
14	Supply, Installation, Testing & Commissioning of ELECTRONIC O.T. TABLE	Number	2		
15	Supply, Installation, Testing & Commissioning of Audio System	Number	2		
16	Supply, Installation, Testing & Commissioning of Electric Suction Machine	Number	2		
17	Supply, Installation, Testing & Commissioning of Digitally controlled Fumigation Machine	Number	2		
18	Supply, Installation, Testing & Commissioning of Anesthesia Workstation	Number	2		
				TOTAL	
	MODULAR GENERAL 20 BED WARD				
19	Supply, Installation, Testing & Commissioning of 20 Bed Male ward Vinyl Flooring with self leveling Work at ward and ancillary areas with Ceiling Work, Antimicrobial & Antifungal Painting, Door, Executive table, Executive chair, Visitor Chairs, storage Unit, Ceiling Peripheral Lights / Luminaries, Beautiful scenery on the wall, Medicine Trolley ETC	Lot	1		
20	Supply, Installation, Testing & Commissioning of ADVANCED INTEGRATED WARD MANAGEMENT SYSTEM INCLUDING WITH INTRA NETWORK BASED SYSTEM	Lot	1		
				TOTAL	
	MODULAR 10 BED ICU				
21	Supply, Installation, Testing & Commissioning of Wall & Ceiling system in Modular ICU	Lot	1		
22	Supply, Installation, Testing & Commissioning of Motorized Five Functioned Modular ICU Beds with Side Board, Head Board & Foot Board	Number	10		
23	Supply, Installation, Testing & Commissioning of Bed side Locker, Over Bed Table, Crash Cart, Instrument trolley with bowel bucket	Lot	1		
24	Supply, Installation, Testing & Commissioning of Clean room Hermetic Double Door for ICU	Lot	1		
25	Supply, Installation, Testing & Commissioning of PVC Flooring with Color coded pathways and Bed Area	Lot	1		

62

CTO -

26	Supply, Installation, Testing & Commissioning of LED X-ray View Screen, Magnetic Writing Board, Ceiling Peripheral Lights / ICU Luminaires,	Lot	1		
27	Supply, Installation, Testing & Commissioning of LED Illuminated beautiful scenery panels,	Lot	1		
28	Supply, Installation, Testing & Commissioning of HVAC & Air purification	Lot	1		
29	Supply, Installation, Testing & Commissioning of ADVANCED INTEGRATED ICU MANAGEMENT WITH intra network based system	Lot	1		
30	Supply, Installation, Testing & Commissioning of Patient Surveillance System with network and display	Lot	1		
31	Supply, Installation, Testing & Commissioning of Central Monitoring station	Lot	1		
32	Supply, Installation, Testing & Commissioning of ECG Machine	Number	2		
33	Supply, Installation, Testing & Commissioning of Syringe Infusion Pump	Number	5		
34	Supply, Installation, Testing & Commissioning of Defibrillator	Number	1		
35	Supply, Installation, Testing & Commissioning of Multipara Monitor	Number	10		
36	Supply, Installation, Testing & Commissioning of Adult Pediatric Ventilator	Number	3		
37	Supply, Installation, Testing & Commissioning of Trolleys	Number	5		
				TOTAL	
	CIVIL AND ELECTRICAL WORK				
38	Civil work without damaging infrastructure	Lot	2		
39	Supply, Installation, Testing & Commissioning of ELECTRICAL INSTALLATIONS	Number	2		
40	Supply Installation DG & Panels	Number	1		
				TOTAL	
41	Miscellaneous Turnkey Work	Lot	2		
				GR.TOTAL	

63.